

NPDES NOTES

SITE DESCRIPTION

- A. THE PROPOSED WORK CONSIST OF AN ABOVE GROUND TANK, UNDERGROUND FORCE MAIN, ELECTRICAL BUILDING, ODOR CONTROL BUILDING, PUMP STATION, EQUIPMENT PADS, ACCESS ROAD, ASSOCIATED UNDERGROUND UTILITIES AND GRADING. THE SITE CAN BE ACCESSED OFF OF MISS ASTORS PLACE OFF OF LIDDELL DRIVE NEAR THE CSX RAILROAD CROSSING AND CHESHIRE BRIDGE ROAD. IT IS IN THE LAND LOT 0060 OF THE 17TH DISTRICT.
- B. THE ORDER OF MAJOR LAND DISTURBING ACTIVITIES IS INDICATED IN THE ACTIVITY SCHEDULE SHOWN SHEET CE-501. THE TOTAL SITE IS 8.8 ACRES AND 8.8 ACRES OF THE TOTAL IS ESTIMATED TO BE DISTURBED BY EXCAVATION, GRADING OR OTHER ACTIVITIES. THIS INCLUDES:
 - 1. THE INITIAL PHASE WILL CONSIST OF INSTALLATION OF SEDIMENT BARRIERS AROUND THE PERIMETER OF THE SITE WHERE GRADING WILL TAKE PLACE ALONG WITH A STABILIZED CONSTRUCTION ENTRANCE.
 - 2. AFTER THE INITIAL EROSION CONTROL MEASURES ARE IN PLACE THE SITE WILL BE CLEARED AND GRUBBED. THEN THE DEMOLITION AND MAJOR GRADING WILL OCCUR IN THE INTERMEDIATE PHASE.
 - 3. THE FINAL PHASE WILL INCLUDE THE FINAL GRASSING FOR THE SITE.
- C. DETAILED MAPPING INDICATING DRAINAGE PATTERNS AND APPROXIMATE SLOPES ANTICIPATED AFTER MAJOR GRADING ACTIVITIES, AREA OF SOIL DISTURBANCE, AREAS TO REMAIN UNDISTURBED AND THE LOCATION OF MAJOR STRUCTURAL AND NON-STRUCTURAL CONTROLS, LOCATION OF AREAS WHERE STABILIZATION PRACTICES ARE EXPECTED TO OCCUR, ANY SURFACE WATERS) AND LOCATIONS WHERE STORM WATER IS TO BE DISCHARGED ARE SHOWN ON THE EROSION CONTROL SHEETS OF THESE PLANS.
- D. THE RECEIVING WATER(S) IS SOUTH FORK PEACHTREE CREEK. THE CREEK IS LOCATED WITHIN 200 FEET OF THE SITE LIMITS. THERE ARE NO WETLANDS ON THE SITE.
- E. THE PROJECT HAS THREE CONSTRUCTION EXITS. THE FIRST CONSTRUCTION EXIT IS LOCATED AT THE SOUTH WEST QUADRANT OF THE SITE ALONG LIDDELL DR. THE GPS COORDINATES LOCATION ARE:
33°48'41.41"N 84°21'37.88"W
THE SECOND CONSTRUCTION EXIT IS LOCATED AT THE NORTH EAST QUADRANT OF THE SITE 10' SOUTH OF CHESHIRE BRIDGE RD. THE GPS COORDINATES LOCATION ARE:
33°48'44.03"N 84°21'16.79"W
THE THIRD CONSTRUCTION EXIT IS LOCATED AT THE EAST QUADRANT OF THE SITE 427' WEST OF LENOX RD. THE GPS COORDINATES LOCATION ARE:
33°48'37.10"N 84°21'11.28"W
- F. NO SENSITIVE AREAS (I.E. CONTAINING ENDANGERED SPECIES, ARCHEOLOGICAL SITES, ETC...) EXIST ON OR WITHIN 200 FEET OF THE PROJECT SITE

CONTROLS

EROSION AND SEDIMENT CONTROLS:

STABILIZATION MEASURES: ALL DISTURBED AREAS SHALL BE STABILIZED PER THE EROSION CONTROL NOTES INDICATED ON SHEETS CONTAINED WITHIN THIS PLAN SET. ALL TEMPORARY AND PERMANENT MULCHING, FERTILIZING AND SEEDING TO COMPLY WITH THE SCHEDULES SHOWN ON THIS SHEET AND THE EROSION CONTROL DETAIL SHEET. A RECORD OF THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR, WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE, AND WHEN STABILIZATION MEASURES ARE INITIATED SHALL BE KEPT BY THE CONSTRUCTION SUPERINTENDENT RESPONSIBLE FOR THE OVERALL DEVELOPMENT OF THE SITE. DUST CONTROL WILL ALSO BE UTILIZED ON THE SITE.

STRUCTURAL PRACTICES: LOCATION OF ALL PLANNED STRUCTURAL CONTROLS ARE SHOWN ON THE THREE PHASES OF ES&PC PLANS CONTAINED WITHIN THIS PLAN SET. THESE INCLUDE SILT FENCE, CONSTRUCTION ROADS, AND CONSTRUCTION ENTRANCES. ADDITIONAL STRUCTURAL CONTROLS MAY BE REQUIRED THAT ARE NOT SHOWN AND SHOULD BE UTILIZED WHENEVER APPROPRIATE. ALL STRUCTURAL CONTROLS SHALL BE INSTALLED PER THE REFERENCED SWCC MANUAL AND PER THE DETAILS SHOWN WITHIN THIS PLAN SET.

SEDIMENT STORAGE: THE SEDIMENT STORAGE FOR THE SITE IS PROVIDED BY SILT FENCE. THE CONSTRUCTION OF A SEDIMENT BASIN, POND, OR EXCAVATED INLET TRAPS WOULD PRESENT THE OPPORTUNITY FOR MORE EROSION THAN THE CURRENT PROJECT SCOPE WOULD CAUSE. THE MAJORITY OF THE LAND DISTURBANCE IS LOCATED IN THE FLOOD PLAIN, ANY SEDIMENT POND IN THIS AREA WOULD ALLOW THE SEDIMENT TO ESCAPE BACK IN SOUTH FORK PEACHTREE CREEK DURING A FLOOD EVENT.

CRITICAL AREAS: SOUTH FORK PEACHTREE CREEK IS WITHIN 200 FEET OF THE SITE. A DOUBLE ROW OF TYPE 'C' SILT FENCE WILL BE USED FOR AREAS ADJACENT TO THE EXISTING CREEK. SOUTH FORK PEACHTREE CREEK HAS A 25' STATE STREAM BUFFER AND A 75' CITY OF ATLANTA STREAM BUFFER.

STORM WATER MANAGEMENT:

OVERALL NO ADDITIONAL IMPERVIOUS AREA WILL BE ADDED TO THE SITE FROM THE EXISTING CONDITIONS. THE STORMWATER WILL MAINTAIN IS NATURAL FLOW AFTER CONSTRUCTION.

NON-STORM WATER DISCHARGES

ALL NON-STORM WATER DISCHARGES WILL BE ROUTED THROUGH ON SITE BMPs AND THE STORM WATER MANAGEMENT SYSTEM. THESE DISCHARGES INCLUDE FLUSHING OF WATER AND FIRE LINES, IRRIGATION WATER, GROUND WATER DEWATERING OF PITS OR DEPRESSIONS WITHIN THE CONSTRUCTION SITE AND RINSE OFF WATER OF NON-TOXIC MATERIALS.

TREATMENT OF NON-STORM WATER MAY BE REQUIRED PRIOR TO FINAL DISCHARGE. CONTAMINATED WATER SHALL BE DISCHARGED TO THE SANITARY SEWER SYSTEM.

OTHER CONTROLS

NO WASTE WILL BE DISCHARGED OF INTO STORM WATER OR WATERS OF THE STATE. EXCEPT AS AUTHORIZED BY A SECTION 404 PERMIT.

WASTE MATERIALS

ALL WASTE MATERIALS WILL BE COLLECTED AND STORED IN A SECURELY LIDDED METAL DUMPSTER. THE DUMPSTER WILL MEET ALL SOLID WASTE MANAGEMENT REGULATIONS. ALL TRASH AND CONSTRUCTION DEBRIS FROM THE SITE WILL BE DEPOSITED IN THE DUMPSTER. THE DUMPSTER WILL BE EMPTIED A MINIMUM OF ONCE PER WEEK OR MORE OFTEN IF NECESSARY AND TRASH WILL BE HAULED AS REQUESTED BY LOCAL REGULATIONS, NO CONSTRUCTION WASTE WILL BE BURIED ONSITE.

- (A) THE CONTRACTOR SHALL SELECT A DESIGNATED WASTE COLLECTION AREA AND PROVIDE LIDS FOR WASTE CONTAINERS. CONSTRUCTION WASTE SHALL BE REMOVED ON A CONSISTENT SCHEDULE.
- (B) ENSURE ALL WASTEWATER FROM CONSTRUCTION ACTIVITIES AND OR CLEANING OPERATIONS ARE DISCHARGED INTO THE SANITARY SEWER SYSTEM, NOT STORM WATER SEWER SYSTEM. DO NOT DISCHARGE ANY WASTEWATER INTO STORM DRAINS. COLLECT WASTEWATERS FOR PROPER DISPOSAL, AND/OR COORDINATE WITH APPROPRIATE SEWER FACILITIES TO ENSURE CLEANING OPERATIONS WOULD NOT AFFECT PLANT OPERATIONS IF WASTEWATERS WERE DISCHARGES INTO SEWER LINES.
- (C) THIS WASTE IS TO BE TAKEN TO A PROPERLY PERMITTED LANDFILL.

HAZARDOUS WASTES

(A) ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED OF THE MANNER SPECIFIED BY LOCAL, STATE AND/OR FEDERAL REGULATIONS AND BY THE MANUFACTURER OF SUCH PRODUCT. THE JOB SITE SUPERINTENDENT, WILL ALSO BE RESPONSIBLE FOR SEEING THAT THESE PRACTICES ARE FOLLOWED, WILL INSTRUCT SITE PERSONNEL IN THESE PRACTICES. MATERIAL SAFETY DATA SHEETS (MSDS'S) FOR EACH SUBSTANCE WITH HAZARDOUS PROPERTIES THAT IS USED ON THE JOB SITE WILL BE OBTAINED AND USED FOR THE PROPER MANAGEMENT OF POTENTIAL WASTES THAT MAY RESULT FROM THESE PRODUCTS. AN MSDS WILL BE POSED IN THE IMMEDIATE AREA WHERE SUCH PRODUCT IS STORED AND/OR USED AND ANOTHER COPY OF EACH MSDS WILL BE MAINTAINED IN THE ES&PC FILE AT THE JOB SITE CONSTRUCTION TRAILER OFFICE. EACH EMPLOYEE WHO MUST HANDLE A SUBSTANCE WITH HAZARDOUS PROPERTIES WILL BE INSTRUCTED ON THE USE OF MSDS SHEETS AND SPECIFIC INFORMATION IN THE APPLICABLE MSDS FOR THE PRODUCT HE/SHE IS USING, PARTICULARLY REGARDING SPILL CONTROL TECHNIQUES.

(B) THE CONTRACTOR WILL IMPLEMENT THE SPILL PREVENTION CONTROL AND COUNTERMEASURES (SPCC) PLAN FOUND WITHIN THE ES&PC AND WILL TRAIN ALL PERSONAL IN THE PROPER CLEAN UP AND HANDLING OF SPILLED MATERIALS. NO SPILLED HAZARDOUS MATERIAL OR HAZARDOUS WASTE WILL BE ALLOWED TO COME IN CONTACT WITH STORMWATER DISCHARGES. IF SUCH CONTACT OCCUR, THE STORMWATER DISCHARGE WILL BE CONTAINED ON SITE UNTIL APPROPRIATE MEASURES IN COMPLIANCE WITH STATE AND FEDERAL REGULATIONS ARE TAKEN TO DISPOSE OF SUCH CONTAMINATED STORMWATER. IT SHALL BE THE RESPONSIBILITY OF THE JOB SITE SUPERINTENDENT TO PROPERLY TRAIN ALL PERSONNEL IN THE USE OF THE SPCC PLAN.

(C) PEST MANAGEMENT: FOR ALL NEW CONSTRUCTION AND ADDITIONS, WORK SHALL BE PERFORMED IN ACCORDANCE WITH THE RULES OF GEORGIA STRUCTURAL PEST CONTROL COMMISSION AND THE FOLLOWING MUST BE MET:

1. RATES AND METHODS OF APPLICATION SHALL BE IN ACCORDANCE WITH THE MANUFACTURER'S INSTRUCTIONS ON THE PESTICIDE LABEL. MAXIMUM APPLICATION RATES SHALL BE USED. THE TERMITICIDE SHALL BE NON-REPELLANT.
2. PROPER MANAGEMENT DURING APPLICATION PROCESS WILL MINIMIZE/REDUCE/PREVENT THE AMOUNT OF SPILLAGES AND RUNOFF CAUSED FROM RAIN EVENTS TO MEET NPDES MS4 REQUIREMENTS.

OFFSITE VEHICLE TRACKING

A STABILIZED CONSTRUCTION EXIT HAS BEEN PROVIDED TO HELP REDUCE TRACKING OF SEDIMENT. SEE EROSION CONTROL PLANS AND DETAIL FOR CONSTRUCTION EXIT LOCATION AND CONSTRUCTION DETAILS. A WASHDOWN STATION SHALL BE LOCATED ON SITE TO MINIMIZE OR ELIMINATE TO THE MAXIMUM EXTENT PRACTICABLE THE TRACKING OF DIRT, SOILS, AND SEDIMENTS AND THE GENERATION OF DUST. VEHICLE WASHING WITHIN THE CONSTRUCTION SITE IS SUBJECT TO MONITORING. ANY ADJACENT STREETS SHALL BE SWEEPED IF NECESSARY TO PREVENT EROSION TRACKOUT.

BEST MANAGEMENT PRACTICES TO MINIMIZE OFF-SITE VEHICLE TRACKING OF SEDIMENTS AND THE GENERATION OF DUST. THE PLAN MUST ESTABLISH BMPs DESIGNED TO MINIMIZE OR ELIMINATE THE OFF-SITE VEHICLE TRACKING OF DUST, DIRT, SAND, SOILS AND SEDIMENT AND THE GENERATION OF DUST TO THE MAXIMUM EXTENT PRACTICABLE. THE PLAN SHOULD INDICATE STRUCTURAL BMPs SUCH AS CONSTRUCTION EXITS AS WELL AS A NARRATIVE DESCRIPTION OF THE ACTIONS TO BE TAKEN AND/OR EQUIPMENT TO BE AVAILABLE AND USED AS NECESSARY TO CONTROL DUST AND OFF-SITE VEHICLE TRACKING. SOME REQUIREMENTS OF THE PLAN MAY NEED A MORE DETAILED DESCRIPTION OF BMP'S THAN A TYPICAL DRAWING CAN PROVIDE. THESE ITEMS SHOULD BE CLARIFIED WITH A NARRATIVE DESCRIPTION SHOWN ON THE PLAN OR IN THE ES&PC NOTES.

PRODUCT SPECIFIC PRACTICES

PETROLEUM BASED PRODUCTS - CONTAINERS FOR PRODUCTS SUCH AS FUELS, LUBRICANTS AND TARS WILL BE INSPECTED DAILY FOR LEAKS AND SPILLS. THIS INCLUDES ON-SITE VEHICLE AND MACHINERY DAILY INSPECTIONS AND REGULAR PREVENTATIVE MAINTENANCE OF SUCH EQUIPMENT. EQUIPMENT MAINTENANCE AREAS WILL BE LOCATED AWAY FROM STATE WATERS, NATURAL DRAINS AND STORM WATER DRAINAGE INLETS. IN ADDITION, TEMPORARY FUELING TANKS SHALL HAVE A SECONDARY CONTAINMENT LINER TO PREVENT/MINIMIZE SITE CONTAMINATION. DISCHARGE OF OILS, FUELS AND LUBRICANTS IS PROHIBITED. PROPER DISPOSAL METHODS WILL INCLUDE IN A SUITABLE CONTAINER AND DISPOSAL AS REQUIRED BY LOCAL AND STATE REGULATIONS.

PAINTS/FINISHES/SOLVENTS - ALL PRODUCTS WILL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. EXCESS PRODUCT AND MATERIALS USED WITH THESE PRODUCTS WILL NOT BE DISCHARGED TO THE STORM WATER COLLECTION SYSTEM. EXCESS PRODUCT, MATERIALS USED WITH THESE PRODUCTS AND PRODUCT CONTAINERS WILL BE DISPOSED OF ACCORDING TO MANUFACTURER'S SPECIFICATIONS AND RECOMMENDATIONS.

CONCRETE WASHING - ALL WASHDOWN OF CONCRETE TOOLS, CONCRETE MIXER CHUTES, HOPPERS AND THE REAR OF VEHICLES SHALL TAKE PLACE IN THE CONCRETE WASHDOWN AREA. THE LOCATION AND DETAIL OF THE AREA IS SHOWN ON THE EROSION CONTROL PLANS. WASHOUT OF THE CONCRETE TRUCK DRUM AT THE CONSTRUCTION SITE IS PROHIBITED. CLEANSING PRODUCTS WILL BE APPLIED AT RATES THAT DO NOT EXCEED THE MANUFACTURER'S SPECIFICATIONS OR ABOVE THE GUIDELINES SET. ANY STORAGE OF THESE MATERIALS WILL BE UNDER ROOF IN SEALED CONTAINERS.

BUILDING MATERIALS - NO BUILDING OR CONSTRUCTION MATERIALS WILL BE BURIED OR DISPOSED OF ONSITE. ALL SUCH MATERIAL WILL BE DISPOSED OF IN PROPER WASTE DISPOSAL PROCEDURES.

SPILL CLEANUP AND CONTROL PRACTICES

DURING THE IMPLEMENTATION (CONSTRUCTION/OPERATION) PHASE(S) OF THIS PROJECT, THE CONTRACTOR AND/OR PROPONENT MUST HAVE A SPCC PLAN, AND FOLLOW ALL CITY OF ATLANTA AND DEPARTMENT OF TRANSPORTATION (DOT) REGULATIONS ASSOCIATED WITH TRANSPORTATION OF ANY HAZARDOUS MATERIALS. STORAGE OF HAZARDOUS MATERIAL/CHEMICALS AND WASTE MUST COMPLY WITH CITY OF ATLANTA REGULATIONS, INCLUDING SECONDARY CONTAINMENT AS REQUIRED. A HAZARDOUS MATERIAL INVENTORY AND MSDS SHOULD BE KEPT ON RECORD AT ALL TIMES. THE INVENTORY MUST INCLUDE ALL PETROLEUM PRODUCTS, CHEMICAL, HERBICIDES, PESTICIDES, FERTILIZERS, DETERGENTS, PAINTS AND ANY OTHER HAZARDOUS SUBSTANCES USED AND/OR STORED BY THE CONTRACTOR/PROPONENT ON THE PROJECT SITE. DRIP PANS SHOULD BE AVAILABLE FOR VEHICLES AND EQUIPMENT TO PREVENT OIL AND OTHER PETROLEUM PRODUCTS FROM SPILLING ONTO THE SOIL OR WATER. SECONDARY CONTAINMENT IS REQUIRED FOR ANY FUELING/TRANSFERRING ACTIVITIES.

1. LOCAL, STATE AND MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEANUP WILL BE CLEARLY POSTED AND PROCEDURES WILL BE MADE AVAILABLE TO SITE PERSONNEL.
2. MATERIAL AND EQUIPMENT NECESSARY FOR SPILL CLEANUP WILL BE KEPT IN THE MATERIAL STORAGE AREAS. TYPICAL MATERIALS AND EQUIPMENT INCLUDES, BUT IS NOT LIMITED TO, BROOMS, DUSTPANS, MOPS, RAGS, GLOVES, GOGGLES, CAT LITTER, SAND, SAWDUST, DRIP PANS, AND PROPERLY LABELED PLASTIC AND METAL WASTE CONTAINERS.
3. SPILL PREVENTION PRACTICES AND PROCEDURES WILL BE REVIEWED AFTER A SPILL AND ADJUSTED AS NECESSARY TO PREVENT FUTURE SPILLS.
4. ALL SPILLS WILL BE CLEANED UP IMMEDIATELY UPON DISCOVERY. ALL SPILLS WILL BE REPORTED AS REQUIRED BY LOCAL, STATE AND FEDERAL REGULATIONS.
5. FOR SPILLS THAT IMPACT SURFACE WATER (LEAVE A SHEEN IN SURFACE WATER), THE NATION RESPONSE CENTER (NRC) WILL BE CONTACTED WITH 24 HOURS AT 1-800-428-2875.
6. FOR SPILLS OF AN UNKNOWN AMOUNT, THE NATIONAL CENTER (NRC) WILL BE CONTACTED WITHIN 24 HOURS AT 1-800-428-2875.
7. FOR SPILLS GREATER THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE GEORGIA EPD WILL BE CONTACTED WITHIN 24 HOURS.
8. FOR SPILLS LESS THEN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE SPILL WILL BE CLEANED UP AND LOCAL AGENCIES WILL BE CONTACTED AS REQUIRED.

THE CONTRACTOR SHALL NOTIFY THE LICENSED PROFESSIONAL WHO PREPARED THIS PLAN IF MORE THAN 1320 GALLONS OF PETROLEUM IS STORED ONSITE (THIS INCLUDES CAPACITIES OF EQUIPMENT) OR IF ANY ONE PIECE OF EQUIPMENT HAS A COUNTERMEASURES PLAN PREPARED BY LICENSED PROFESSIONAL.

SANITARY WASTES

A MINIMUM OF ONE PORTABLE SANITARY UNIT/OR CONTRACTOR'S TRAILER WITH BATHROOM WILL BE PROVIDED FOR EVERY TEN (10) WORKERS ON THE SITE. ALL SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS A MINIMUM OF ONE TIME PER WEEK BY A LICENSED PORTABLE FACILITY PROVIDER IN COMPLETE COMPLIANCE WITH LOCAL AND STATE REGULATIONS.

ALL SANITARY WASTE UNITS WILL BE LOCATED IN AN AREA WHERE THE LIKELIHOOD OF THE UNIT CONTRIBUTING TO THE STORM WATER DISCHARGES IS NEGLIGIBLE. ADDITIONAL CONTAINMENT BMP'S MUST BE IMPLEMENTED, SUCH AS GRAVEL BAGS OR SPECIALLY DESIGNED PLASTIC SKID CONTAINERS AROUND THE BASE, TO PREVENT WASTES FROM CONTRIBUTING TO THE STORM WATER DISCHARGES. THE LOCATION OF SANITARY WASTE UNITS MUST BE IDENTIFIED ON THE ES&PC PLAN PHASE II SHEET WITHIN THIS PLAN SET BY THE CONTRACTOR ONCE THE LOCATION HAS BEEN DETERMINED.

LOCATION OF SANITARY AND SEPTIC FACILITIES SHALL BE OUT OF HIGH FLOW AREAS, REGULAR SERVICING BY A QUALIFIED DOMESTIC WASTE HAULER IS REQUIRED.

CONTRACTOR MUST COORDINATE WITH LOCAL UTILITY FOR SANITARY SEWER AND SEWAGE DISPOSAL.

INVENTORY FOR POLLUTION PREVENTION PLAN


THE FOLLOWING MATERIALS ARE EXPECTED ONSITE DURING CONSTRUCTION: CONCRETE PRODUCTS, ASPHALT, PETROLEUM BASED FUELS AND LUBRICANTS FOR EQUIPMENT, TAR, METAL BUILDING MATERIALS, LUMBER, SHEET ROCK, FLOOR COVERINGS, ELECTRICAL WIRE AND FIXTURES, PAINTS/STAINS/FINISHING TREATMENTS, POINTS, POINTS SOLVENTS, ADDITIVES FOR SOIL STABILIZATION, CLEANING SOLVENTS, PESTICIDES, FERTILIZERS, HERBICIDES, CRUSHED STONE, PLASTIC AND METAL PIPES.

SPILL PREVENTION

PRACTICES SUCH AS GOOD HOUSEKEEPING, PROPER HANDLING OF HAZARDOUS PRODUCTS AND PROPER SPILL CONTROL PRACTICES WILL BE FOLLOWED TO REDUCE THE RISK OF SPILLS AND SUBSEQUENT DISCHARGE INTO STORM WATER RUNOFF.

GOOD HOUSEKEEPING

1. QUANTITIES OF PRODUCTS STORED ONSITE WILL BE LIMITED TO THE AMOUNT NEEDED FOR THE JOB.
2. PRODUCTS AND MATERIALS WILL BE STORED IN THE NEAT, ORDERLY MANNER IN APPROPRIATE CONTAINERS PROTECTED FROM RAINFALL, WHERE POSSIBLE.
3. PRODUCTS WILL BE KEPT IN THEIR ORIGINAL CONTAINERS WITH MANUFACTURER LABELS LEGIBLE AND VISIBLE.
4. PRODUCT MIXING AND DISPOSAL OF PRODUCT CONTAINERS WILL BE ACCORDING TO THE MANUFACTURER'S RECOMMENDATIONS.
5. THE CONTRACTOR WILL INSPECT SUCH MATERIALS TO ENSURE PROPER USE, STORAGE AND DISPOSAL.



PEACHTREE CREEK SOUTH FORK RELIEF STORAGE AND PUMPING STATION



DEPARTMENT OF WATERSHED MANAGEMENT

REV	DATE	DESCRIPTION
0	10/29/12	100 PERCENT BID PACKAGE

THIS LINE IS ONE INCH LONG WHEN PLOTTED FULL SCALE
THIS DRAWING MUST BE USED IN CONJUNCTION WITH THE APPLICABLE OR GOVERNING TECHNICAL SPECIFICATIONS AND OTHER CONTRACT DOCUMENTS.

PROJECT NO: FC-6260
DATE: OCTOBER 2012
RESP PROF: DW DESIGNER: PD CHECKER: TC

SHEET TITLE
CIVIL
00 - GENERAL
NPDES NOTES

Derek Westfall
GSWCC LEVEL II DESIGN PROFESSIONAL
EXPIRATION DATE: 5-20-2015

0000010475
CERTIFICATION #

SHEET NO. CE-003 REV. 0