Archer Western Contractors, Ltd 2410 Paces Ferry Road Atlanta, GA 30339 Phone: 404.495.8700 Fax: 404.495.8701

TRANSMITTAL NO. 00125

TO: CH2M Hill

Attn: Betty Wood Northpark 400 1000 Abernathy Road Atlanta, GA 30328 DATE: 11/8/2010 REF: Submittals

Shop Drawings	🗹 Approval	No Exceptions Taken
Letter	Your Use	No Exceptions Taken w/ Comments
Prints	As Requested	Make Corrections Noted
Change Order	Review and Comment	Amend & Resubmit
Plans		Rejected
Samples	SENT VIA:	Information Only
Specifications	Attached	No Review
Other:	Separate Cover Via: Mail	

No.	Copies	Date	Rev.	Status	Package	Submittal
1	1	11/8/2010	002	NEW	334100AA	334100.01

Description

Package: Storm Drain Piping Storm Drain Piping

Remarks:

Comment #2: Box Culvert wing wall will be cast-in-place as per contract drawings. Comment #3: Stamped by registered Engineer (attached)

CC:

Signed:

Jessica Kolp

Jacobs Engineering Group 6801 Governors Lake Parkway Building 200 Norcross, GA 30071 Phone: 678.333.0215 Fax: 678.333.0826 Wyckoff WTP Improvements Job No: JJ704612 Package No: 334100AA

SUBMITTAL NO. 334100.01

PACKAGE TITLE:	Storm Drain Piping
TITLE:	Storm Drain Piping
FINAL STATUS:	NEW
BIC:	CH2M

REQUIRED START:	9/20/2010
REQUIRED FINISH:	11/26/2010
DAYS HELD:	0
DAYS ELAPSED:	49
DAYS OVERDUE:	-18

Spec'd Manufacturer:

RECE	IVED FROM	SENT	то			RETUR	RNED BY		FOF	RWARDE	ED TO
AW J	_K								AW	M_M	
Rev.	Description / Remarks	5	Sepias	Prints	Received	Due	Forwarded	Returned	Status	Elapsed	Held
000 SI	ubmitted as 334100.AA.01	(0	0	9/20/2010	10/8/2010	9/28/2010	9/28/2010	R&R	8	0

Rvw	r						Reviewe	r	
No.	Description / Remarks	Reviewer	Amt	Date Due	Forwarded	Returned	Status	Elapsed	Held
1		CH2M - B_W		9/21/2010	9/20/2010	9/28/2010		8	0
2	Status: Revise and Resubmi	ENGSTR - S_H	and	10/5/2010	9/28/2010	9/28/2010	R&R	8	0
3		CH2M - E_M	ieu.	10/7/2010	9/28/2010	9/28/2010	R&R	8	0
4		CH2M - B_W		10/8/2010	9/28/2010	9/28/2010		8	0

Rev.	Description / Remarks	Sepia	s Prints	Received	Due	Forwarded	Returned	Status	Elapsed	Held
001 Storm	n Drain Piping	0	0	10/28/2010	11/26/2010	11/4/2010	11/4/2010	R&R	7	0

Rvw	r						Reviewer	•	
No.	Description / Remarks	Reviewer	Amt	Date Due	Forwarded	Returned	Status	Elapsed	Held
1	Storm Drain Piping	AW - J_K		10/28/2010	10/28/2010	11/4/2010	APP	7	0
2	Storm Drain Piping	CH2M - B_W		10/28/2010	10/29/2010	11/4/2010		7	0
3		ENGSTR - S_H		11/12/2010	11/3/2010	11/4/2010	R&R	7	0
	Comment No. 2 from the orig	inal submittal has no	t been address	ed.					
	Is it the Contractor's intent to how will the pipe penetrations				cast-in-place s	hown on the	constructio	n plans? If	SO,
4		CH2M - W_W		11/15/2010	11/3/2010	11/4/2010	R&R	7	0
	Per the Precast Concrete Spe state of Georgia.	ec, Section 034000,	paragraph 1.03.	A.3, calculatio	ons are req'd t	o be stamped	l by registe	red engine	er in
5		CH2M - E_M		11/19/2010	11/3/2010	11/4/2010	R&R	7	0
6		CH2M - B_W		11/26/2010	11/4/2010	11/4/2010		7	0

Jacobs Engineering Group 6801 Governors Lake Parkway Building 200 Norcross, GA 30071 Phone: 678.333.0215 Fax: 678.333.0826 Wyckoff WTP Improvements Job No: JJ704612 Package No: 334100AA

SUBMITTAL NO. 334100.01

PACKAGE TITLE:	Storm Drain Piping
TITLE:	Storm Drain Piping
FINAL STATUS:	NEW
BIC:	CH2M

9/20/2010
11/26/2010
0
49
-18

REC	CEIVED FROM	SEN	г то			RET	URNED BY		FO	RWARDI	ED TO
AW	J_K								AW	/ M_M	
Rev.	Description / Re	marks	Sepias	Prints	Received	Due	Forwarde	d Returned	Status	Elapsed	Held
002	Storm Drain Piping		0	0	11/8/2010	11/8/201	0		NEW	0	0
Rvw	r							F	Reviewer		
Rvw No.		ks Revi	ewer	Amt		Date Due	Forwarded	F Returned	Reviewer Status	Elapsed	Held
		ks Revi AW - J_K		Amt	-	Date Due	Forwarded 11/8/2010	-			Held 0
	Description / Remar	AW - J_K rt wing wall will	be cast-	in-place	11 as per contr	/8/2010	11/8/2010	-	Status	Elapsed	

Submittal Cover Page 334100AA.01 REV 002

Storm Drain Piping

Archer Western Contractors 11/8/2010

Contractor: Archer Western Contractors

Supplier: Thompson Grading

Manufacturer: Foley Products Company

Engineer's Stamp of Approval:

Contractor's Stamp of Approval:

Archer Western Hereby certifies that (i) Archer Western has complied with the requirements of contract documents in preparation, review, and submission of designated submittal and (ii) the submittal is complete and in accordance with the contract documents and requirements of laws and regulations and governing agencies.

By:_____Jessica Kolp_____

[The following submittal has been prepared according to 01 33 23 of the conformed documents.]

Foley Products Company 208 Jefferson Street Newnan, GA 30263



FPC Winder, GA FPC Clanton, AL

Toll Free: 800-282-6958 Local: 770-251-0296 Fax: 770-254-2223

Date: November 4, 2010

Contractor: JL Murray

RE: Wyckoff WTP Reg & Ops Improvements

Dear Mr. Hennessey,


The box culvert sections proposed for this job will be manufactured per current ASTM C1433 standards and are designed using software developed by the engineering firm Simpson Gumpertz & Heger Inc. in cooperation with the Federal Highway Administration and the American Concrete Pipe Association (ACPA) called BOXCAR. The standard sections of box culvert were designed with 20 feet of fill. After consultation with the ACPA, the special sections of the project were designed for 20 feet of fill (with HS20 live load) and an additional 2000 psf dead load for the future GSA building.

Our plants are certified by the Georgia Department of Transportation and ACPA (Qcast).

Let me know if you have any further questions.

Respectfully,

Bob Palmer, P.E. Operations/Engineering Manager 770-251-0296 (Office) 404-771-6461 (Cell) 678-854-1828 (Fax)



BOXCAR Version 2.03- Wyckoff Water Treatment Plant

Page 1

8x4x6 Box Curver W/ ZO' OF TIL + ADDMONAL 2000 PSF LOAD

APPRox: 274'

BOXCAR

Version 2.03 for Windows 12 March 2001

A Computer Program for the Structural Design of Reinforced Concrete Box Culverts

Developed by

Simpson Gumpertz & Heger Inc. Arlington Massachusetts in cooperation with

The Federal Highway Administration and The American Concrete Pipe Association

The successful application and use of this software product is dependent on the application of skilled engineering judgment and is the responsibility of the user. The user must select input values suitable to his specific installation. The information presented in the computer output is for review, interpretation, application and approval by a qualified engineer.

ANY IMPLIED OR EXPRESS WARRANTIES COVERING THE SOFTWARE PROGRAM OR PROGRAM USER MANUAL INCLUDING ANY WARRANTIES OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE ARE EXPRESSLY EXCLUDED. SIMPSON GUMPERTZ & HEGER INC., THE AMERICAN CONCRETE PIPE ASSOCIATION, AND THE FEDERAL HIGHWAY ADMINISTRATION SHALL NOT BE LIABLE FOR SPECIAL, INCIDENTAL, CONSEQUENTIAL INDIRECT OR OTHER SIMILAR DAMAGES ARISING FROM BREACH OF WARRANTY, BREACH OF CONTRACT OR OTHER LEGAL THEORY EVEN IF SUCH PARTIES HAVE BEEN ADVISED OF SUCH DAMAGES.

Date: 11-04-2010 Time: 13:28:24 BOXCAR Version 2.03- Wyckoff Water Treatment Plant

Filename - 8x4 Job Description - Wy	ckoff Water Treatment Plant	
Rise Min. Depth of Fill 2	0. ft Length of Precast	9. in. 8. in.
Top Horizontal 1	2. in. Sidewall Outside 2. in. Top Inside	1.00 in. 1.00 in. 1.00 in. 1.00 in. 1.00 in. 1.00 in.
MATERIAL PROPERTIES Main Reinforcing Yield Design Concrete Streng Concrete Density	th 60	000. psi 000. psi 150. pcf
DESIGN SPECIFICATION		Standard
LOAD FACTORS Dead Load: Shear and M Thrust Live Load: Shear and M Thrust	oment	1.30 1.00 2.17 1.00
LOAD MODIFIERS Dead Load: Shear and Mo Thrust Live Load: Shear and Mo Thrust		1.00 1.00 1.00 1.00
STRENGTH REDUCTION FACTOR Flexure Shear	RS	0.90 0.85

		
REINFORCING DATA		
	DIAMETER	SPACING
Top Slab Outside Face(AS7)	0.4 in.	4 in.
Bottom Slab Outside Face(AS8)	0.4 in.	4 in.
Sidewall Outside Face(AS1)	0.4 in.	4 in.
Top Slab Inside Face(AS2)	0.4 in.	4 in.
Bottom Slab Inside Face(AS3)	0.4 in.	4 in.
Sidewall Inside Face(AS4)	0.4 in.	4 in.
The diameters are used to estimate de reinforcing from compression face. Th required reinforcing diameters.		
SOIL LOAD DATA		
Soil Density		120 pcf
Minimum Lateral Pressure Coefficient		0.25
Maximum Lateral Pressure Coefficient		0.50
Installation Type	Embankment/(
Soil-Structure Interaction Factor	Linourinine ine,	1.150
		
LIVE LOAD DATA		
Live Load	AASHTO I	AS-Series
Live Load Magnitude	20	US tons
Tire Footprint Length		.0 in.
Tire Footprint Width		.0 in.
Live Load Distribution Factor		1.75
Direction of travel	Parallel	l to span
Impact Factor		1.00
Lane Load		0.0 psf
SURCHARGE LOADS	0.0	
Vertical Pressure	20)00.0 psf
Horiz. Pressure at Culvert Top		0.0 psf
Horiz. Pressure at Culvert Bottom		0.0 psf
Application Code	Additional I	ead Load
FLUID LOADS		
Depth of Fluid		4.0 ft
Fluid Density		62.5 pcf


	BOX CULVERT DESIGN SUMMARY SHEET 8.00 ft Span x 4.00 ft Rise ************************************	* * * * *
Ľ		20.00 120. 0.250 0.500 1.150 pacted
	Design SpecificationAASHTO StateDead Load Factor - Moment and ShearDead Load Factor - ThrustLive Load Factor - ThrustDead Load Modifier - Moment and ShearDead Load Modifier - ThrustDead Load Modifier - ThrustLive Load Modifier - ThrustLive Load Modifier - ThrustLive Load Modifier - ThrustStrength Reduction Factor-FlexureStrength Reduction Factor-Diagonal TensionLive Load TypeLive Load Magnitude, US tonsAASHTO HS-SLive Load Distribution FactorDirection of travelParallel toImpact FactorLane Load, psfVertical Surcharge Pressure at Culvert Top, psfHoriz. Surcharge Pressure at Culvert Bottom, psfSurcharge application codeA T E R I A LP R O P E R T I E S	1.30 1.00 2.17 1.00 1.00 1.00 1.00 1.00 0.90 0.85 eries 20. 1.0 1.75 span 1.00 0.0 0.0 0.0
G	Minimum Specified Reinforcing Yield Strength, ksi Concrete - Specified Compressive Strength, ksi E O M E T R Y	65.0 6.0
	Top Slab Thickness, in. Side Wall Thickness, in. Bottom Slab Thickness, in. Top Horizontal Haunch Dimension, in. Bottom Horizontal Haunch Dimension, in. Top Vertical Haunch Dimension, in.	9.0 8.0 9.0 12.0 12.0 12.0

BOXCAR Version 2.03- Wyckoff Water Treatment Plant

GE	OMETRY (Continued)			
	ttom Vertical Haunch Dimension, ncrete Cover Over Steel, in.	in.		12.0
	Top Slab - Outside Face Bottom Slab - Outside Face Side Wall - Outside Face Top Slab - Inside Face Bottom Slab - Inside Face Side Wall - Inside Face			1.00 1.00 1.00 1.00 1.00 1.00
R E	INFORCING DATA			
	LOCATION		AREA (in.²/ft)	STIRRUPS REQUIRED?


-						
TRANSVERSE						
Side Wall	_	Outside	Face	(AS1)	0.802	No
Top Slab		Inside	Face	(AS2)	0.865	No
Bottom Slab	-	Inside	Face	(AS3)	0.872	No
Side Wall	-	Inside	Face	(AS4)	0.192	No
Top Slab	_	Outside	Face	(AS7)	0.216	No
Bottom Slab	-	Outside	Face	(AS8)	0.216	No

- 1 Top slab outside face steel(AS7) must extend completely across the top slab. The sidewall outside face steel (AS1) must be bent at the corner and extended across the top slab sufficiently to meet AASHTO requirements for tension laps.
- 2 Bottom slab outside face steel (AS8) must extend completely across the bottom slab. The sidewall outside face steel (AS1) must be bent at the corner and extended across the bottom slab sufficiently to meet AASHTO requirements for tension laps.
- 3 There may be negative moment from the outside corner of the box to 28 in. across the top slab
- 4 There may be negative moment from the outside corner of the box to 22 in. across the bottom slab.



- * <L1> is Splice Length
- * (AS7) is Top Slab Outside
- * (AS8) is Bottom Slab Outside
- * See Box Culvert Design Summary Sheet for transverse and distribution reinforcement, as required.
- * For sidewall thicknesses of 6 in. and above, extend AS2 and AS3 a min. of 4 in. beyond the inside face of the sidewall. For thicknesses less than 6 in., extend AS2 and AS3 at least to within 1-1/2 in. of the outside face of the sidewall.

- 1) Other reinforcement schemes that provide the required reinforcement areas at all locations identified in the program output are acceptable.
- Longitudinal reinforcement is not shown for clarity, see AASHTO M259 for longitudinal reinforcement and for additional requirements.



Page 1

8'x 4'x 6' Box Courset w/ 20' OF File Approx: 331

BOXCAR

Version 2.03 for Windows 12 March 2001

A Computer Program for the Structural Design of Reinforced Concrete Box Culverts

Developed by

Simpson Gumpertz & Heger Inc. Arlington Massachusetts in cooperation with

The Federal Highway Administration and The American Concrete Pipe Association

The successful application and use of this software product is dependent on the application of skilled engineering judgment and is the responsibility of the user. The user must select input values suitable to his specific installation. The information presented in the computer output is for review, interpretation, application and approval by a qualified engineer.

ANY IMPLIED OR EXPRESS WARRANTIES COVERING THE SOFTWARE PROGRAM OR PROGRAM USER MANUAL INCLUDING ANY WARRANTIES OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE ARE EXPRESSLY EXCLUDED. SIMPSON GUMPERTZ & HEGER INC., THE AMERICAN CONCRETE PIPE ASSOCIATION, AND THE FEDERAL HIGHWAY ADMINISTRATION SHALL NOT BE LIABLE FOR SPECIAL, INCIDENTAL, CONSEQUENTIAL INDIRECT OR OTHER SIMILAR DAMAGES ARISING FROM BREACH OF WARRANTY, BREACH OF CONTRACT OR OTHER LEGAL THEORY EVEN IF SUCH PARTIES HAVE BEEN ADVISED OF SUCH DAMAGES.

Date: 11-04-2010 Time: 13:28:48 BOXCAR Version 2.03- Wyckoff Water Treatment Plant Page 2

Filename - 8x4 Job Description - Wyckoff Water Treatment Plant	
GEOMETRYSpan8. ft Top Slab ThicknessRise4. ft Bottom Slab ThicknessMin. Depth of Fill20. ft Sidewall ThicknessMax. Depth of Fill20. ft Length of PrecastDepth Increment0. ft Section	ess 8. in. 8. in.
HAUNCH DIMENSIONS Top Vertical Top Horizontal Bottom Vertical Bottom Horizontal HAUNCH DIMENSIONS Top Vertical Bottom Vertical Bottom Horizontal Haunch DIMENSIONS 12. in. Top Outside 12. in. Bottom Outside 12. in. Sidewall Outside Bottom Inside Sidewall Inside	1.00 in. 1.00 in.
MATERIAL PROPERTIES Main Reinforcing Yield Stress Design Concrete Strength Concrete Density	65000. psi 6000. psi 150. pcf
DESIGN SPECIFICATION AASI	HTO Standard
LOAD FACTORS Dead Load: Shear and Moment Thrust Live Load: Shear and Moment Thrust	1.30 1.00 2.17 1.00
LOAD MODIFIERS Dead Load: Shear and Moment Thrust Live Load: Shear and Moment Thrust	1.00 1.00 1.00 1.00
STRENGTH REDUCTION FACTORS Flexure Shear	0.90 0.85


_____ REINFORCING DATA DIAMETER SPACING 0.4 in. 4 in. 0.4 in. 4 in. Top Slab Outside Face(AS7) Bottom Slab Outside Face(AS8) 0.4 in. Sidewall Outside Face(AS1) 0.4 in. 4 in. 4 in. Top Slab Inside Face(AS2) 0.4 in. Bottom Slab Inside Face(AS3) 0.4 in. 4 in. Sidewall Inside Face(AS4) 0.4 in. 4 in. The diameters are used to estimate depth to tension reinforcing from compression face. They do not represent required reinforcing diameters. _____ _____ SOIL LOAD DATA 120 pcf Soil Density Minimum Lateral Pressure Coefficient 0.25 Maximum Lateral Pressure Coefficient 0.50 Installation Type Installation Type Soil-Structure Interaction Factor Embankment/Compacted 1.150 _____ LIVE LOAD DATA Live Load AASHTO HS-Series Live Load Magnitude 20 US tons Tire Footprint Length .0 in. Tire Footprint Width .0 in. Live Load Distribution Factor 1.75 Direction of travel Parallel to span Impact Factor 1.00 Lane Load 0.0 psf _____ SURCHARGE LOADS Vertical Pressure 0.0 psf Horiz. Pressure at Culvert Top 0.0 psf Horiz. Pressure at Culvert Bottom 0.0 psf Application Code Additional Dead Load _____ -----FLUID LOADS Depth of Fluid 4.0 ft Fluid Density 62.5 pcf _____

BOXCAR Version 2.03- Wyckoff Water Treatment	Plant Page 4
BOX CULVERT DESIGN SUMMARY 8.00 ft Span x 4.00 ft Ris ************************************	0
Height of Fill Over Culvert, ft Soil Unit Weight, pcf	20.00
Minimum Lateral Soil Pressure Coefficient	120. 0.250
Maximum Lateral Soil Pressure Coefficient	0.500
Soil-Structure Interaction Factor	1.150
Installation Type	Embankment/Compacted
LOADING DATA	_
Design Specification	AASHTO Standard
Dead Load Factor - Moment and Shear	1.30
Dead Load Factor - Thrust	1.00
Live Load Factor - Moment and Shear	2.17
Live Load Factor - Thrust	1.00
Dead Load Modifier - Moment and Shear	1.00
Dead Load Modifier - Thrust	1.00
Live Load Modifier - Moment and Shear	1.00
Live Load Modifier - Thrust	1.00
Strength Reduction Factor-Flexure	0.90
Strength Reduction Factor-Diagonal Tension Live Load	0.85
Live Load Type	AASHTO HS-Series
Live Load Magnitude, US tons	20.
Tire Footprint Length, in.	1.0
Tire Footprint Width, in.	1.0
Live Load Distribution Factor	1.75
Direction of travel	Parallel to span
Impact Factor	1.00
Lane Load, psf MATERIAL PROPERTIES	0.0
Minimum Specified Reinforcing Yield Strengt	•
Concrete - Specified Compressive Strength, G E O M E T R Y	
Top Slab Thickness, in.	
Side Wall Thickness, in.	8.0
Bottom Slab Thickness, in.	8.0
Top Horizontal Haunch Dimension, in.	12.0
Bottom Horizontal Haunch Dimension, in.	12.0
Top Vertical Haunch Dimension, in.	12.0

BOXCAR Version 2.03- Wyckoff Water Treatment Plant Page 5

GEOMETRY (Continued) Bottom Vertical Haunch Dimension, in. 12.0 Concrete Cover Over Steel, in. Top Slab - Outside Face 1.00 Bottom Slab - Outside Face 1.00 Side Wall - Outside Face 1.00 Top Slab - Inside Face 1.00 Bottom Slab - Inside Face 1.00 Side Wall - Inside Face 1.00 REINFORCING DATA LOCATION AREA STIRRUPS (in.²/ft) REQUIRED? ____ TRANSVERSE Side Wall- Outside Face (AS1)0.520Top Slab- Inside Face (AS2)0.501Bottom Slab- Inside Face (AS3)0.509Side Wall- Inside Face (AS4)0.192Top Slab- Outside Face (AS7)0.192Bottom Slab- Outside Face (AS8)0.192 No No No No No No _____

- Top slab outside face steel(AS7) must extend completely across 1 the top slab. The sidewall outside face steel (AS1) must be bent at the corner and extended across the top slab sufficiently to meet AASHTO requirements for tension laps.
- 2 Bottom slab outside face steel (AS8) must extend completely across the bottom slab. The sidewall outside face steel (AS1) must be bent at the corner and extended across the bottom slab sufficiently to meet AASHTO requirements for tension laps.
- 3 There may be negative moment from the outside corner of the box to 27 in. across the top slab
- 4 There may be negative moment from the outside corner of the box to 27 in. across the bottom slab.



- * <L1> is Splice Length
- * (AS7) is Top Slab Outside
- * (AS8) is Bottom Slab Outside
- * See Box Culvert Design Summary Sheet for transverse and distribution reinforcement, as required.
- * For sidewall thicknesses of 6 in. and above, extend AS2 and AS3 a min. of 4 in. beyond the inside face of the sidewall. For thicknesses less than 6 in., extend AS2 and AS3 at least to within 1-1/2 in. of the outside face of the sidewall.

- 1) Other reinforcement schemes that provide the required reinforcement areas at all locations identified in the program output are acceptable.
- Longitudinal reinforcement is not shown for clarity, see AASHTO M259 for longitudinal reinforcement and for additional requirements.